

DRA ASTRA

CONSTRUCTION UPDATE PHOTOS – APRIL 2026



Content

- Master Plan
- Structure –Progress Status & Photos
 - Shell & Core
 - Block Work
 - Plastering
- Finishing –Progress Status & Photos
 - Toilet Waterproofing
 - Tile Laying
 - Painting
 - MEP Work
 - Upvc Windows
 - Joinery
- External Development

DRA ASTRA			
PROGRESS STATUS			
S.No	Activity	Block -01	Remarks
1	Excavation	Completed	
2	Foundation	Completed	
3	Plinth Beam	Completed	
4	Back Filling	Completed	
5	Stilt Floor -Column	Completed	
6	Stilt Floor Roof Slab	Completed	
7	Block Work	Work in progress	
8	First Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Work in progress	
	Plastering -Internal		
9	Second Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Work in progress	
10	Third Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal		
11	Fourth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal		
12	Fifth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Work in progress	
	Plastering -Internal		
13	Sixth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work		
	Plastering -Internal		
14	Seventh Floor		
	Column	Completed	
	Roof Slab	Work in progress	
	Block Work		
	Plastering -Internal		



MASTER PLAN

SOUTHEAST SIDE ELEVATION



NORTH WEST SIDE ELEVATION



Northeast SIDE ELEVATION





6th floor roof Pour 2 slab concrete work completed.




Main building - Pour 1 7th floor column concrete work (66 Nos / 66 Nos)



Main Building – 7th floor roof Pour 1 roof slab Reinforcement and Electrical work completed



Main Building – 7th floor roof Pour 1 roof slab concrete completed



Main building - Pour 2 7th floor column concrete work (59 Nos / 59 Nos)



Main Building – 7th floor roof Pour 2 roof slab shuttering work completed



4th floor BW 100% completed & 5th floor BW 50% completed



3rd floor wall chasing work completed and 4th floor in progress.



Mock-up flat tile laying work in progress.



*Thank
you!*