



BEENA CLOVER

Monthly Construction Updates – March 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to March-25	Status
1	DRA-29	Clover	2,78,615	22%	Structure Stage

STAGE COMPLETION STATUS UP TO MARCH 2025				
S. No	Description	Status	% of Completion	Remarks
1	Commencement of Foundation	Work In Progress	90%	Block 3&4 Completed
2	Commencement of Stilt Floor Roof	Work In Progress	50%	Block 3&4 Completed
3	Commencement of First Floor Roof	Work In Progress	50%	Block 3&4 Completed
4	Commencement of Second Floor Roof	Work In Progress	40%	Block 3 Work In Progress
5	Commencement of Third Floor Roof			
6	Commencement of Fourth Floor Roof			
7	Commencement of Fifth Floor Roof			
8	Commencement of Masonry Work			
9	Commencement of Internal Plastering			
10	Commencement of Internal Finishes			



Site Front View



Block-1-Top View



Block-1-Pour 1 – Footing PCC & Plinth Beam Concrete Work in Progress



Block-1-Pour 2 Back Filling Work in Progress



Block-1-STP Wall Shuttering Work in Progress



Block-2- Top View



Block-2-Pour 1&2 Plinth Beam Concrete work Completed



Block-2-Pour 2-Stilt PCC Work in Progress



Block-2-Pour 3-Footing& Sub Structure Column Work in Progress



Block-3- Top View



Block-3 – Pour 1- 3rd Floor Column Reinforcement Work Completed



Block-3-Pour 2- 3rd Floor Slab Shuttering and Reinforcement Work in Progress



Block-4- Top View



Block-4- Pour 1- 2nd floor Slab Concrete Work Completed & Pour-2 Shuttering Work in Progress



Exit Arch Slab Shuttering Work in Progress



West and East Side Compound Wall External Plastering Work in Progress

*Thank
you!*