



DRA COVE

Monthly Construction Updates – January 2026

SNo.	Work Description	% Of Completion
1	12th floor - Toilet Wall & Floor Tiles laying work completed	95%
2	12th floor - Flooring Tiles laying work completed	95%
3	11th floor - Ledge wall brick work & plastering work completed	95%
4	11th floor - Toilet Wall & Floor Tiles laying work in Progress	75%
5	10th floor - Toilet Sunken Waterproofing Protection plastering work completed	95%
6	10th floor - Toilet Waterproofing Sunken Filling work completed	95%
7	9th floor - Toilet Waterproofing Initial ponding test work in progress	50%
8	8th floor - Toilet wall & floor tiles laying work completed	95%
9	8th floor - Flooring Tiles laying work completed	95%
10	12th floor Kitchen Portition Wall brick work & Plastering work completed	95%
11	11th floor Kitchen Portition Wall brick work & Plastering work completed	95%
12	8th floor Kitchen Portition Wall brick work & Plastering work completed	95%
13	12th, 11th & 8th floor - Floor Chipping work completed	95%
14	12th floor Window Grill fixing work in progress	40%
15	12th, 11th & 10th floor - Suit Room Toilet Waterproofing Initial Ponding Testing work in progress	75%
16	12th, 11th & 10th floor - Suit Room Toilet Plumbing Water line pipe laying work in progress	75%
17	Plumbing Shaft Vertical Plumbing Line Clamp fixing work in progress	10%
Electrical Work		
1	Logo Signage board Installation Erection work completed	95%
2	DRA Logo signage board cable pulling work completed	95%
3	EB Room Pannel Erection work completed	95%
4	Common Cable and DB Termination work completed	95%
5	Common area - Staircase No.1, 2 & 3 and Stilt Light fixing work completed	95%
6	Electrical Shaft Vertical cable pulling work completed	95%
7	8th to 12th floor Corridor Tray fixing & Electrical PVC Pipe laying work completed	95%
8	8th to 12th floor CCTV PVC Pipe laying and Cable pulling work completed	95%
External Painting and Lift Work		
1	External West side air crack rectification work and Painting work Completed	95%
2	Lift No.1 Car Erection and Machinry installation work in progress	85%



Site Front View

11th Floor Sunken Filling Work Completed



10th Floor Sunken Filling Work In Progress



**12th Floor Toilet Wall & Floor Tiles Laying
Work Completed (1201 to 1207)**



**12th Floor Internal Flat Tiles Laying
Work Completed (1201 to 1207)**



11th Floor Toilet Wall & Floor Tiles Laying Work In Progress



8th Floor 801 to 802 and 9th Floor - 901 & 902 EB Metre Fixing Work



Lift No.1 Call button fixing and Commissioning work in progress



11th Floor Concealed Tank fixing Work Completed



11th floor Toilet Ledge Wall brick work & plastering work completed



11th floor Toilet Water line pressure testing Work Completed



10th floor Toilet Sunken Waste & Soil Line Pipe laying Work Completed




Plumbing Shaft Pipe Line work in progress



12th Floor Window Grill Fixing Work In Progress



North-East Logo board commissioning work completed



Thank you!