



DRA HARMONY


CONSTRUCTION UPDATES – DECEMBER 2024

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Dec	Status
1	DRA-19	Harmony	1,88,014	65%	Structure & Finishing Ongoing

STAGE COMPLETION STATUS UP TO DECEMBER -24

S. No	Description	Status	% of Completion	Remarks
1	Completion of Foundation	Completed	100%	
2	Completion of Stilt Floor Roof	Completed	100%	
3	Completion of Upper Stilt Floor Roof	Completed	100%	
4	Completion of First Floor Roof	Completed	100%	
5	Completion of Third Floor Roof	Completed	100%	
6	Completion of Fifth Floor Roof	Completed	100%	
7	Completion of Seventh Floor Roof	Completed	100%	
8	Completion of Ninth Floor Roof	Completed	100%	
9	Completion of Eleventh Floor Roof	Completed	100%	
10	Completion of Thirteenth Floor Roof			
11	Completion of Masonry Work	Upto 9 th Floor Completed	68%	
12	Completion of Internal Plastering	Upto 5 rd Floor Completed	40%	
13	Completion of Internal Finishes			



Eleventh Floor Roof Slab Completed



Eleventh Floor Roof Beam & Slab Reinforcement Work on Progress



Ninth Floor Block Work Completed



Tenth Floor Block Work on Progress



Tenth Floor Hacking Work on Progress



Sixth Floor Kitchen Counter Slab Concrete completed



Seventh Floor Kitchen Counter Slab Concrete Work On Progress



Sixth Floor Plastering Work on Progress



West side Elevation



East Side Elevation



South Side Elevation



North Side Elevation

*Thank
you!*