




DRA HARMONY

CONSTRUCTION UPDATES – NOVEMBER 2024

STAGE COMPLETION STATUS UP TO NOVEMBER-24

S. No	Description	Status	% of Completion	Remarks
1	Completion of Foundation	Completed	100%	
2	Completion of Stilt Floor Roof	Completed	100%	
3	Completion of Upper Stilt Floor Roof	Completed	100%	
4	Completion of First Floor Roof	Completed	100%	
5	Completion of Third Floor Roof	Completed	100%	
6	Completion of Fifth Floor Roof	Completed	100%	
7	Completion of Seventh Floor Roof	Completed	100%	
8	Completion of Ninth Floor Roof	Completed	100%	
9	Completion of Eleventh Floor Roof	Completed	100%	
10	Completion of Thirteenth Floor Roof			
11	Completion of Masonry Work	Upto 7 th Floor Completed	55%	
12	Completion of Internal Plastering	Upto 3 rd Floor Completed	15%	
13	Completion of Internal Finishes			



Main Building – Eleventh Floor Roof Slab Completed



Main Building – Ninth Floor Hacking & Surface Grinding Work In Progress



Main Building – Eighth Floor Block Work In Progress



Main Building – Ninth Floor Block Work In Progress



Main Building – Seventh Floor Button Marking Work In Progress



Main Building – Third Floor Internal Wall Plastering Work Completed



Main Building – Fourth Floor Internal Wall Plastering Work In Progress



Main Building –Fifth Floor Kitchen Counter Slab Work In Progress



Electrical – Sixth Floor Wall Chasing Work In Progress



Plumbing – Seventh Floor AC Sleeve Fixing Work Completed



Plumbing – Second Floor Wall Chasing Work In Progress



Plumbing – Second Floor Core Cutting Work In Progress



Compound wall – Type-1 Pardi Wall Concrete Work In Progress



Entrance Arch – Piling Work In Progress



Main Building – West Side View



Main Building –Northwest Side View



Main Building –East Side View



Main Building - South Side View



Main Building - North Side View

*Thank
you!*