



DRA INARA

MONTHLY CONSTRUCTION UPDATES NOVEMBER 2024

STAGE COMPLETION STATUS UP TO Nov-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
1	Footing earthwork marking	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
2	Footing Earth work Excavation	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
3	Footing Dressing	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
4	Anti-termite treatment	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
5	Quarry Dust Filling	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
6	Footing PCC 1:4:8	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
7	Footing Reinforcement	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
8	Footing Raft Shuttering	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
9	Footing Raft Concrete M25	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
10	Footing Raft De shuttering	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
11	Pedestal Column Starter Marking	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
12	Pedestal Column Starter Concrete	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
13	Pedestal Column Shuttering	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
14	Pedestal Column Concrete M25	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
15	Pedestal column De shuttering	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
16	Footing Earth Backfilling	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%
17	Footing consolidation	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	16	100%

STAGE COMPLETION STATUS UP TO 30-Nov-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
18	Plinth beam Excavation	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
19	Plinth Beam PCC		♦	♦	♦	♦		♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	14	88%
20	Plinth Beam Reinforcement work		♦	♦	♦	♦		♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	12	75%
21	Plinth Beam shuttering		♦	♦	♦			♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	12	75%
22	Plinth Beam Concrete		♦	♦	♦			♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	12	75%
23	Plinth Beam Deshuttering		♦	♦	♦			♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	12	75%
24	Basement column Starter Marking.		♦		♦			♦	♦	♦	♦	♦			♦	♦	♦	16	10	63%
25	Basement column Short column Starter Concrete		♦		♦			♦	♦	♦	♦	♦			♦	♦	♦	16	10	63%
26	Basement column column shuttering		♦		♦			♦	♦	♦	♦	♦			♦	♦	♦	16	10	63%
27	Basement column column concrete		♦		♦			♦	♦	♦	♦	♦			♦	♦	♦	16	10	63%
28	Basement column column De shuttering		♦		♦			♦	♦	♦	♦	♦			♦	♦	♦	16	10	63%
29	Basement Block work		♦		♦			♦	♦	♦	♦	♦			♦	♦	♦	16	10	63%
30	Basement Soil filling work		♦		♦					♦	♦				♦		♦	16	6	38%
31	Basement Soil consolidation		♦		♦					♦	♦				♦		♦	16	6	38%
32	Basement Below PCC HDPE Sheet Laying		♦		♦					♦					♦		♦			
33	Basement Floor PCC		♦		♦					♦					♦		♦	16	5	31%

STAGE COMPLETION STATUS UP TO 30-Nov-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
34	GF Column Starter marking		◆		◆					◆					◆		◆	16	5	31%
35	GF Column Reinforcement steel		◆		◆					◆					◆		◆	16	5	31%
36	GF Column Shuttering		◆		◆					◆					◆		◆	16	5	31%
37	GF Column Concrete		◆		◆					◆					◆		◆	16	5	31%
38	GF 1st Lift Staircase Shuttering				◆										◆		◆	16	3	19%
39	GF 1st Lift Staircase Reinforcement steel				◆										◆		◆	16	3	19%
40	GF 1st Lift Staircase Concrete				◆										◆		◆	16	3	19%
41	GF Roof Slab & Beam Shuttering				◆										◆		◆	16	3	19%
42	GF Roof Beam Reinforcement steel														◆		◆	16	2	13%
43	GF Roof Slab Reinforcement steel														◆		◆	16	2	13%
44	GF Roof Slab Electrical Conduit Pipe Laying work														◆		◆	16	2	13%
45	GF Roof Slab Concrete work														◆		◆	16	2	13%
46	GF Roof Slab & Beam De-Shuttering														◆		◆	16	2	13%

[illegible]



Villa no 3 Footing PCC and RCC Completed



Nov 5, 2024 12:04:43 PM
Karanai Main Road
Chennai
Tamil Nadu

Villa No 4 Above plinth beam level Block Work in Progress



Villa No 5 Pedestal Column Concrete Completed



Villa No 17 Plinth Beam Concrete Completed



Villa No 11 GF PCC Concrete Completed



Villa No 4 GF Column Concrete Concrete Completed



Villa No 16 FF Block work Completed



Villa No 20 GF Block Work Completed



Villa No 6 GF Column Concrete Completed



Villa No 17 Above Plinth Beam Block Work in Progress



Villa no 12 and 13 Plinth beam above block work completed



Phase-2 – Bushes cleaning work in Progress`



Entrance Arch Footing Concrete Completed



Villa No 16 GF Plastering Work in Progress



Villa No 9 & 10 Plinth Beam Concrete Completed



Villa No 10 Above Plinth beam block work in Progress



Villa No 5 Plinth PCC Concrete Completed



Villa No 20 Head Room Slab Ready For Concrete



Villa No 16 FF Plastering work in Progress



Villa No 6 GF Roof Shuttering work in Progress



Villa No 9 Above plinth beam block work completed



Villa no 15 Plinth beam concrete completed



Villa no 14 Above plinth level Block work in Progress



Villa no 17- DPC Waterproofing work in Progress

*Thank
you!*