



**DRA INFINIQUE**  
**CONSTRUCTION UPDATES MARCH-25**

## Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to March-25	Status
1	DRA-24	Infinique	1,68,743	33%	Structure Ongoing

### STAGE COMPLETION STATUS UP TO MARCH - '25

S. No	Description	Status	% Of Completion	Remarks
1	Completion of Foundation	Completed	100%	
2	Commencement of Stilt Floor Roof	Completed	100%	
3	Commencement of First Floor Roof	Completed	100%	
4	Commencement of Third Floor Roof			
5	Commencement of Fifth Floor Roof			
6	Commencement of Seventh Floor Roof			
7	Commencement of Ninth Floor Roof			
8	Commencement of Eleventh Floor Roof			
9	Commencement of Thirteenth Floor Roof			
11	Commencement of Masonry Work			
12	Commencement of Internal Plastering			
13	Commencement of Internal Finishes			





**South east corner view.**





**North Side View**





**East Side View.**





**Pour-2 stilt floor roof electrical conduit pipe laying work completed.**





**Pour-2 stilt floor roof outer shuttering work completed.**





**Pour 2 – Stilt floor roof slab concrete work completed..**





**Pour 2 – Stilt floor roof slab finishing work work completed..**





**Pour 2 – stilt floor roof curing work in progress.**





**Pour 1 – 2<sup>nd</sup> Floor roof slab reinforcement work completed.**





**Pour 1 – 2<sup>nd</sup> Floor roof electrical conduit laying work in completed .**





**Pour 1 – 2<sup>nd</sup> Floor roof reinforcement structural consultants inspection completed.**





**Pour 1 – 2<sup>nd</sup> Floor roof concrete work completed.**





**Pour 1 – 2<sup>nd</sup> Floor roof slab float finishing work completed.**





**Pour 2 – 1<sup>st</sup> Floor roof sunken slab shuttering work completed.**





**Pour 2 – 1st Floor roof electrical conduit laying work completed.**





**Pour 2 – 1<sup>st</sup> Floor roof outer shuttering work in progress.**



*Thank  
you!*