



DRA SECURA

CONSTRUCTION UPDATES – NOVEMBER-2025

Nos	AREA IN SQFT	Nos	AREA IN SQFT	Nos	AREA IN SQFT
PLOT -01	1164.65 Sq.ft.	PLOT -12	1195.87 Sq.ft.	PLOT -25	1446.66 Sq.ft.
PLOT -02	1149.58 Sq.ft.	PLOT -13	1327.19 Sq.ft.	PLOT -26	1750.21 Sq.ft.
PLOT -03	1149.58 Sq.ft.	PLOT -14	1322.88 Sq.ft.	PLOT -27	1149.58 Sq.ft.
PLOT -04	1149.58 Sq.ft.	PLOT -15	1922.43 Sq.ft.	PLOT -28	1157.12 Sq.ft.
PLOT -05	1149.58 Sq.ft.	PLOT -16	1654.41 Sq.ft.	PLOT -29	1132.36 Sq.ft.
PLOT -06	1369.16 Sq.ft.	PLOT -17	1149.58 Sq.ft.	SHOP -01	3498.27 Sq.ft.
PLOT -07	1604.89 Sq.ft.	PLOT -18	1143.12 Sq.ft.	SHOP -02	1329.34 Sq.ft.
PLOT -08	1149.58 Sq.ft.	PLOT -19	1191.56 Sq.ft.	SHOP -03	1341.18 Sq.ft.
PLOT -09	1149.58 Sq.ft.	PLOT -20	1149.58 Sq.ft.	SHOP -04	1368.09 Sq.ft.
PLOT -10	1149.58 Sq.ft.	PLOT -21	1561.84 Sq.ft.	SHOP -05	1068.85 Sq.ft.
PLOT -11	1149.58 Sq.ft.	PLOT -22	1561.84 Sq.ft.	C-SHOP-01	722.25 Sq.ft.
		PLOT -23	1149.58 Sq.ft.		
		PLOT -24	1163.57 Sq.ft.		



PHASE-I

PHASE-I				
S.No	Milestone	Planned	Achieved	Remarks
1	Retaining Wall	100%	100%	
2	Entrance Arch	100%	100%	
3	Filling Earth	100%	100%	
4	Pre-cast Compound wall	100%	92%	
5	Road works	100%	61%	
6	Trench	100%	95%	
7	Kerb Wall	100%	52%	
8	Paver Works	100%		60% Material supplied



PHASE-I AERIAL VIEW



Soil Filling Completed



Entrance Arch Works Completed



South Side Retaining Wall Concrete Works Completed



Road WMM Compaction Works In Progress



**Entrance Arch Gate Primer Completed & Fixing Work
In Progress**



Trench Wall Concrete Work In Progress



Trench Cover Slab Laying Work In Progress



Pre-cast Compound Wall Slab Erection In Progress



Kerb Stone Fixing Works In Progress



Pre-Cast Compound Wall Primer Painting Work In Progress



Street Light Post Fixing Work In Progress



Plumbing Water Line Pipe Laying Work In Progress



PHASE-II

PHASE-II				
S.No	Milestone	Planned	Achieved	Remarks
1	Retaining Wall	100%	35%	
2	Filling Earth	100%	70%	



PHASE-II AERIAL VIEW



Second Quality Soil Filling Nearing Completion



East Side Retaining Wall 1st Lift Concrete Work In Progress



East Side 2nd Lift Shuttering Work In Progress



East Side 2nd Quality Soil Filling Work In Progress



East Side C/W Raft Concrete Work In Progress

*Thank
you!*

