



**DRA SKYLANTIS**  
**CONSTRUCTION UPDATE PHOTOS MARCH 2025**

## Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to March-25	Status
1	DRA-15	Skylantis	1,85,790	55%	Structure Ongoing

## STAGE COMPLETION STATUS UP TO MARCH-25

S. No	Description	Block 1	Block 2		% of Completion ( Block 1&2)	Remarks
			Pour-1	Pour-2		
1	Completion of Foundation	Completed	Completed	Completed	100%	
2	Commencement of Stilt Floor Roof	Completed	Completed	Completed	100%	
3	Commencement of First Floor Roof	Completed	Completed		80%	
4	Commencement of Third Floor Roof	Completed	Completed		80%	
5	Commencement of Fifth Floor Roof	Completed	Completed		80%	
6	Commencement of Seventh Floor Roof	Completed	Completed		80%	
7	Commencement of Ninth Floor Roof	Completed	Completed		80%	
8	Commencement of Eleventh Floor Roof	Completed	Completed		80%	
09	Commencement of Thirteenth Floor Roof	Completed			60%	
10	Commencement of Masonry Work	Up to 12 <sup>th</sup> Floor Completed	Up to 9 <sup>th</sup> Floor Completed		70%	
11	Commencement of Internal Plastering	Up to 11 <sup>th</sup> Floor Completed	Up to 8 <sup>th</sup> Floor Completed		60%	
112	Commencement of Internal Finishes					





**VIEW FROM ENTRANCE**



**NORTH EAST ELEVATION**





**SOUTH EAST ELEVATION**



**NORTH WEST ELEVATION**





**SOUTH SIDE ELEVATION**





**BLOCK 1 - TOP VIEW**





**BLOCK 2 POUR 1 - TOP VIEW**






**BLOCK 2 POUR 2 - TOP VIEW**



**BLOCK 1 - FIRST & SECOND FLOOR CEILING COARSE PUTTY  
WORK IN PROGRESS**





**BLOCK 1 - SIXTH FLOOR PLUMBING WORK IN PROGRESS**



**BLOCK 1 - EIGHTH FLOOR WATERPROOFING WORK IN PROGRESS**





**BLOCK 1 - TENTH FLOOR INTERNAL PLASTERING  
WORK COMPLETED**



**BLOCK 1 - ELEVENTH FLOOR INTERNAL PLASTERING  
WORK COMPLETED**





**BLOCK 1 - THIRTEENTH FLOOR BLOCK WORK IN PROGRESS**



**BLOCK 1 - EXTRENAL PLASTERING(WEST SIDE)  
WORK IN PROGRESS**





**BLOCK 2 POUR 1 - FIFTH FLOOR WATERPROOFING  
WORK IN PROGRESS**



**BLOCK 2 POUR 1 - EIGHTH FLOOR INTERNAL PLASTERING  
WORK COMPLETED**





**BLOCK 2 POUR 1 - TENTH FLOOR BLOCK WORK IN PROGRESS**





**BLOCK 2 POUR 1 - ELEVENTH FLOOR ROOF SLAB  
CONCRETE COMPLETED**





**STP - PILE GROWING WORK IN PROGRESS**

Thank  
you!