



## DRA TRINITY – CONSTRUCTION UPDATES MARCH 2025

### Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to March-25	Status
1	DRA-25	Trinity	66,910	25%	Structure stage

STAGE COMPLETION STATUS UP TO MARCH 25'				
S. No	Description	Status	% of Completion	Remarks
1	Commencement of Pile Foundation	Completed	100%	
2	Commencement of Stilt Floor Roof Level	Work In Progress	50%	Pour-1 work Completed.
3	Commencement of 1st Floor Roof Level	Work In Progress	50%	Pour-1 work Completed.
4	Commencement of 2nd Floor Roof Level	Work In Progress		
5	Commencement of 3rd Floor Roof Level			
6	Commencement of 4th Floor Roof Level			
7	Commencement of 5th Floor Roof Level			
8	Commencement of Masonry Work			
9	Commencement of Internal Plastering			
10	Commencement of Internal Finishes			





**Over All Site View.**





**Site Top View.**





**Main Building 1<sup>st</sup> Floor Roof Slab Pour-1 Concrete Work Completed.**





**Main Building 2<sup>nd</sup> Floor Pour-1 Column Concrete  
Work Completed.**



**Main Building 2<sup>nd</sup> Floor Pour-1 Roof Slab Shuttering  
Work Commenced.**





**Main Building Pile Cap Pour-2 Earth Work Excavation  
Work Completed.**

*Thank  
you!*